

Sl No	Description of Items	No	Length	Width	Depth	Quantity	Unit	Rate	Amount
	13th cross	1	56.40	5.00		282.00			
	14th cross	1	74.00	6.35		469.90			
	16th cross	1	64.20	4.05		260.01			
	17th cross	1	64.00	3.95		252.80			
	18th cross	1	63.80	4.20		267.96			
	19th cross	1	63.50	4.40		279.40			
	20th cross	1	63.90	4.65		297.14			
	21st cross	1	64.40	3.90		251.16			
	22nd cross	1	64.00	4.10		262.40			
	27th cross	1	194.30	6.95		1350.39			
	Maruthinagar Left Side								
	10th A cross	1	48.40	4.45		215.38			
	4th cross, 1st cross	1	217.60	4.00		870.40			
	4th cross	1	226.80	4.95		1122.66			
	4th cross, Dead end	1	31.80	4.35		138.33			
	8th cross	1	101.00	5.05		510.05			
	8th A cross	1	32.00	5.65		180.80			
	4th cross, 1st main	1	115.60	5.80		670.48			
	7th A cross	1	27.90	6.05		168.80			
	7th cross	1	46.00	5.65		259.90			
	6th A cross	1	20.30	5.70		115.71			
	6th cross	1	72.20	5.90		425.98			
	6th A & 8th A connecting	1	59.70	4.40		262.68			
	4th cross, 2nd cross	1	104.90	4.55		477.30			
	10th A cross	1	23.00	3.90		89.70			
	10th B cross	1	29.40	4.45		130.83			
	Kurlappa Layout								
	2nd cross, LHS	1	26.50	4.30		113.95			
	2nd cross, RHS	1	28.30	4.00		113.20			
	3rd cross, LHS	1	27.20	4.15		112.88			
	3rd cross, RHS	1	27.20	4.05		110.16			
	4th cross, LHS	1	26.00	4.40		114.40			
	4th cross, RHS	1	34.40	4.25		146.20			
	5th cross, LHS	1	26.50	4.25		112.63			
	5th cross, RHS	1	38.30	4.30		164.69			
	6th cross, LHS	1	30.40	4.30		130.72			
	Papayya Layout								
	Marutheshwara temple Road	1	78.00	6.10		475.80			
	8th cross	1	62.00	5.90		365.80			
	8th cross, Perpendicular Rd	1	67.10	5.20		348.92			
	6th cross, LHS	1	123.00	4.85		596.55			
	3rd cross, RHS	1	22.80	4.05		92.34			
	2nd cross, RHS	1	25.30	4.25		107.53			
	Papayya mn rd	1	370.00	5.35		1979.50			
	2nd cross - LHS	1	59.30	3.85		228.31			
	Cross road	1	17.60	4.45		78.32			
	3rd cross - LHS	1	58.50	4.30		251.55			
	4th cross - LHS	1	60.00	3.35		201.00			
	RV Chowltry Road	1	138.60	6.90		956.34			
	CROSS RD	1	104.70	4.25		444.98			

Sl No	Description of Items	No	Length	Width	Depth	Quantity	Unit	Rate	Amount
	12TH Cross Rd, LHS	1	26.60	3.50		93.10			
	12TH Cross Rd, RHS	1	28.60	5.40		154.44			
	12TH CROSS	1	162.30	5.55		900.77			
	2ND MAIN	1	504.30	6.65		3353.60			
	25TH CROSS	1	291.80	5.75		1677.85			
	28TH Cross	1	185.40	6.53		1210.66			
	29TH A Cross	1	52.00	4.45		231.40			
	29TH Cross	1	41.00	5.10		209.10			
	Dead end store road	1	106.00	5.00		530.00			
	31st Cross	1	34.80	5.75		200.10			
	30th Cross	1	40.80	5.30		216.24			
	1st main dead end	1	130.50	5.20		678.60			
	15th cross	1	248.30	5.50		1365.65			
	11th cross	1	156.20	4.55		710.71			
	Shankarappa road	1	199.00	6.65		1323.35			
	Surabi Layout								
	3rd cross	1	343.40	6.25		2146.25			
	cross road	1	106.50	6.10		649.65			
	Maruti nagara								
	Main road	1	46.00	5.90		271.40			
	1st A main	1	100.00	3.50		350.00			
	Kurlappa Layout Mn Rd	1	271.50	5.10		1384.65			
	10th A cross	1	39.00	4.80		187.20			
	10th B cross	1	30.00	4.50		135.00			
	9th A cross	1	37.00	4.80		177.60			
	9th B cross	1	42.80	4.25		181.90			
	8th A cross	1	81.50	4.65		378.98			
	8th B cross	1	37.00	4.55		168.35			
	6th cross, RHS	1	21.00	3.70		77.70			
	3rd Main	1	502.30	6.75		3390.53			
	4th Main	1	64.70	3.50		226.45			
	23th cross	1	300.00	5.00		1500.00			
	24th cross	1	326.00	7.05		2298.30			
	Munithimmayya rd	1	232.00	5.33		1236.56			
						60065.21	Sqm		
	Upto 125%					42222.61		29.49	1245144.84
	Above 125%					17842.60		29.27	522230.08
	Basic rate		26.00						
	6.00% AW		1.56						
	Sub total		27.56						
	TP, 6.02 % above		1.71						
	Total		29.27						
KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH / Chapter 5									
	Papayya mn rd	1	370.00	5.35		1979.50			
	2nd cross - LHS	1	59.30	3.85		228.31			
	3rd cross - LHS	1	58.50	4.30		251.55			
	4th cross - LHS	1	60.00	3.35		201.00			

Sl No	Description of Items	No	Length	Width	Depth	Quantity	Unit	Rate	Amount
	12TH Cross Rd, LHS	1	26.60	3.50		93.10			
	12TH Cross Rd, RHS	1	28.60	5.40		154.44			
	12TH CROSS	1	162.30	5.55		900.77			
	2ND MAIN	1	504.30	6.65		3353.60			
	25TH CROSS	1	291.80	5.75		1677.85			
	Kurlappa Layout Mn Rd	1	271.50	5.10		1384.65			
	3rd Main	1	502.10	6.75		3389.18			
	cross road	1	30.00	3.20		96.00			
	23th cross	1	300.00	5.00		1500.00			
	24th cross	1	326.00	7.05		2298.30			
						17508.23	Sqm	3.40	59,527.98

14 KSRRB 500-7. Providing and applying tack coat using 80/100 grade Bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm , heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH/Chapter 5

	3rd main								
	12th cross	1	108.60	4.45		483.27			
	11th cross	1	72.30	3.75		271.13			
	10th cross	1	123.30	4.20		517.86			
	9th cross	1	144.90	4.40		637.56			
	8th cross	1	161.30	4.22		680.69			
	7th cross	1	181.00	4.95		895.95			
	6th cross	1	201.00	4.20		844.20			
	5th cross	1	84.30	4.40		370.92			
	4th cross	1	62.90	4.25		267.33			
	3rd cross	1	64.70	3.95		255.57			
	2nd cross	1	64.80	4.35		281.88			
	1st cross	1	68.50	4.25		291.13			
	1st A cross	1	45.50	4.00		182.00			
	1st B cross	1	54.80	4.00		219.20			
	1st C cross	1	56.00	4.55		254.80			
	1st D cross	1	61.20	5.00		306.00			
	2nd main								
	2nd cross	1	64.50	4.20		270.90			
	4th cross	1	63.00	4.20		264.60			
	5th cross	1	62.50	4.35		271.88			
	6th cross	1	62.60	4.40		275.44			
	3rd cross	1	64.30	4.60		295.78			
	6th A cross	1	23.70	4.95		117.32			
	7th cross	1	64.10	4.15		266.02			
	8th cross	1	64.50	4.45		287.03			
	9th cross	1	63.60	4.55		289.38			
	10th cross	1	82.60	4.15		342.79			
	11th cross	1	62.80	3.95		248.06			
	Anjinappa Block	1	69.40	5.70		395.58			
	12th cross	1	82.00	4.20		344.40			
	13th cross	1	62.20	4.50		279.90			
	14th cross	1	62.90	4.15		261.04			
	15th cross	1	82.70	4.60		380.42			
	16th cross	1	82.50	4.20		346.50			

Sl No	Description of Items	No	Length	Width	Depth	Quantity	Unit	Rate	Amount
	11th A cross	1	70.70	4.35		307.55			
	1st main								
	7th cross	1	214.20	4.35		931.77			
	Cross road	1	45.80	6.70		306.86			
	8th cross	1	200.90	4.15		833.74			
	9th cross	1	188.80	4.45		840.16			
	10th cross	1	173.00	3.90		674.70			
	13th cross	1	56.40	5.00		282.00			
	14th cross	1	74.00	6.35		469.90			
	16th cross	1	64.20	4.05		260.01			
	17th cross	1	64.00	3.95		252.80			
	18th cross	1	63.80	4.20		267.96			
	19th cross	1	63.50	4.40		279.40			
	20th cross	1	63.90	4.65		297.14			
	21st cross	1	64.40	3.90		251.16			
	22nd cross	1	64.00	4.10		262.40			
	27th cross	1	194.30	6.95		1350.39			
	Maruthinagar Left Side								
	10th A cross	1	48.40	4.45		215.38			
	4th cross, 1st cross	1	217.60	4.00		870.40			
	4th cross	1	226.80	4.95		1122.66			
	4th cross, Dead end	1	31.80	4.35		138.33			
	8th cross	1	101.00	5.05		510.05			
	8th A cross	1	32.00	5.65		180.80			
	4th cross, 1st main	1	115.60	5.80		670.48			
	7th A cross	1	27.90	6.05		168.80			
	7th cross	1	46.00	5.65		259.90			
	6th A cross	1	20.30	5.70		115.71			
	6th cross	1	72.20	5.90		425.98			
	6th A & 8th A connecting	1	59.70	4.40		262.68			
	4th cross, 2nd cross	1	104.90	4.55		477.30			
	10th A cross	1	23.00	3.90		89.70			
	10th B cross	1	29.40	4.45		130.83			
	Kurlappa Layout								
	2nd cross, LHS	1	26.50	4.30		113.95			
	2nd cross, RHS	1	28.30	4.00		113.20			
	3rd cross, LHS	1	27.20	4.15		112.88			
	3rd cross, RHS	1	27.20	4.05		110.16			
	4th cross, LHS	1	26.00	4.40		114.40			
	4th cross, RHS	1	34.40	4.25		146.20			
	5th cross, LHS	1	26.50	4.25		112.63			
	5th cross, RHS	1	38.30	4.30		164.69			
	6th cross, LHS	1	30.40	4.30		130.72			
	Papayya Layout								
	Marutheshwara temple Road	1	78.00	6.10		475.80			
	8th cross	1	62.00	5.90		365.80			
	8th cross, Perpendicular Rd	1	67.10	5.20		348.92			
	6th cross, LHS	1	123.00	4.85		596.55			
	3rd cross, RHS	1	22.80	4.05		92.34			
	2nd cross, RHS	1	25.30	4.25		107.53			

Sl No	Description of Items	No	Length	Width	Depth	Quantity	Unit	Rate	Amount
	Papayya mn rd	1	370.00	5.35		1979.50			
	2nd cross - LHS	1	59.30	3.85		228.31			
	Cross road	1	17.60	4.45		78.32			
	3rd cross - LHS	1	58.50	4.30		251.55			
	4th cross - LHS	1	60.00	3.35		201.00			
	RV Chowltry Road	1	138.60	6.90		956.34			
	CROSS RD	1	104.70	4.25		444.98			
	12TH Cross Rd, LHS	1	26.60	3.50		93.10			
	12TH Cross Rd, RHS	1	28.60	5.40		154.44			
	12TH CROSS	1	162.30	5.55		900.77			
	2ND MAIN	1	504.30	6.65		3353.60			
	25TH CROSS	1	291.80	5.75		1677.85			
	28TH Cross	1	185.40	6.53		1210.66			
	29TH A Cross	1	52.00	4.45		231.40			
	29TH Cross	1	41.00	5.10		209.10			
	Dead end store road	1	106.00	5.00		530.00			
	31st Cross	1	34.80	5.75		200.10			
	30th Cross	1	40.80	5.30		216.24			
	1st main dead end	1	130.50	5.20		678.60			
	15th cross	1	248.30	5.50		1365.65			
	11th cross	1	156.20	4.55		710.71			
	Shankarappa road	1	199.00	6.65		1323.35			
	Surabi Layout								
	3rd cross	1	343.40	6.25		2146.25			
	cross road	1	106.50	6.10		649.65			
	Maruti nagara								
	Main road	1	46.00	5.90		271.40			
	1st A main	1	100.00	3.50		350.00			
	Kurlappa Layout Mn Rd	1	271.50	5.10		1384.65			
	10th A cross	1	39.00	4.80		187.20			
	10th B cross	1	30.00	4.50		135.00			
	9th A cross	1	37.00	4.80		177.60			
	9th B cross	1	42.80	4.25		181.90			
	8th A cross	1	81.50	4.65		378.98			
	8th B cross	1	37.00	4.55		168.35			
	6th cross, RHS	1	21.00	3.70		77.70			
	3rd Main	1	502.30	6.75		3390.53			
	4th Main	1	64.70	3.50		226.45			
	23th cross	1	300.00	5.00		1500.00			
	24th cross	1	326.00	7.05		2298.30			
	Munithimmayya rd	1	232.00	5.33		1236.56			
						60065.21	Sqm	12.48	749613.86

KSRRB M500- 17. Providing, laying dense graded bituminous macadam using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II(50mm to 75mm), crushed aggregates of specified grading premixed with 4.5% VG 30 grade bituminous binder and filler, transporting the hot mix to work site , laying to the required grade,level and alignment, rolling with wheeled , vibratory and tandem rollers to achieve the desired compaction as per MORTH Table-500-10 including all leads and lift cost of all materials, labour, HOM of machineries complete as per specifications MORTH Specification No.507

Sl No	Description of Items	No	Length	Width	Depth	Quantity	Unit	Rate	Amount
	3rd main								
	12th cross	1	108.60	4.45	0.05	24.16			
	11th cross	1	72.30	3.75	0.05	13.56			
	10th cross	1	123.30	4.20	0.05	25.89			
	9th cross	1	144.90	4.40	0.05	31.88			
	8th cross	1	161.30	4.22	0.05	34.03			
	7th cross	1	181.00	4.95	0.05	44.80			
	6th cross	1	201.00	4.20	0.05	42.21			
	5th cross	1	84.30	4.40	0.05	18.55			
	4th cross	1	62.90	4.25	0.05	13.37			
	3rd cross	1	64.70	3.95	0.05	12.78			
	2nd cross	1	64.80	4.35	0.05	14.09			
	1st cross	1	68.50	4.25	0.05	14.56			
	1st A cross	1	45.50	4.00	0.05	9.10			
	1st B cross	1	54.80	4.00	0.05	10.96			
	1st C cross	1	56.00	4.55	0.05	12.74			
	1st D cross	1	61.20	5.00	0.05	15.30			
	2nd main								
	2nd cross	1	64.50	4.20	0.05	13.55			
	4th cross	1	63.00	4.20	0.05	13.23			
	5th cross	1	62.50	4.35	0.05	13.59			
	6th cross	1	62.60	4.40	0.05	13.77			
	3rd cross	1	64.30	4.60	0.05	14.79			
	6th A cross	1	23.70	4.95	0.05	5.87			
	7th cross	1	64.10	4.15	0.05	13.30			
	8th cross	1	64.50	4.45	0.05	14.35			
	9th cross	1	63.60	4.55	0.05	14.47			
	10th cross	1	82.60	4.15	0.05	17.14			
	11th cross	1	62.80	3.95	0.05	12.40			
	Anjinappa Block	1	69.40	5.70	0.05	19.78			
	12th cross	1	82.00	4.20	0.05	17.22			
	13th cross	1	62.20	4.50	0.05	14.00			
	14th cross	1	62.90	4.15	0.05	13.05			
	15th cross	1	82.70	4.60	0.05	19.02			
	16th cross	1	82.50	4.20	0.05	17.33			
	11th A cross	1	70.70	4.35	0.05	15.38			
	1st main								
	7th cross	1	214.20	4.35	0.05	46.59			
	Cross road	1	45.80	6.70	0.05	15.34			
	8th cross	1	200.90	4.15	0.05	41.69			
	9th cross	1	188.80	4.45	0.05	42.01			
	10th cross	1	173.00	3.90	0.05	33.74			
	13th cross	1	56.40	5.00	0.05	14.10			
	14th cross	1	74.00	6.35	0.05	23.50			
	16th cross	1	64.20	4.05	0.05	13.00			
	17th cross	1	64.00	3.95	0.05	12.64			
	18th cross	1	63.80	4.20	0.05	13.40			
	19th cross	1	63.50	4.40	0.05	13.97			
	20th cross	1	63.90	4.65	0.05	14.86			
	21st cross	1	64.40	3.90	0.05	12.56			

Sl No	Description of Items	No	Length	Width	Depth	Quantity	Unit	Rate	Amount
	22nd cross	1	64.00	4.10	0.05	13.12			
	27th cross	1	194.30	6.95	0.05	67.52			
	Maruthinagar Left Side								
	10th A cross	1	48.40	4.45	0.05	10.77			
	4th cross, 1st cross	1	217.60	4.00	0.05	43.52			
	4th cross	1	226.80	4.95	0.05	56.13			
	4th cross, Dead end	1	31.80	4.35	0.05	6.92			
	8th cross	1	101.00	5.05	0.05	25.50			
	8th A cross	1	32.00	5.65	0.05	9.04			
	4th cross, 1st main	1	115.60	5.80	0.05	33.52			
	7th A cross	1	27.90	6.05	0.05	8.44			
	7th cross	1	46.00	5.65	0.05	13.00			
	6th A cross	1	20.30	5.70	0.05	5.79			
	6th cross	1	72.20	5.90	0.05	21.30			
	6th A & 8th A connecting	1	59.70	4.40	0.05	13.13			
	4th cross, 2nd cross	1	104.90	4.55	0.05	23.86			
	10th A cross	1	23.00	3.90	0.05	4.49			
	10th B cross	1	29.40	4.45	0.05	6.54			
	Kurlappa Layout								
	2nd cross, LHS	1	26.50	4.30	0.05	5.70			
	2nd cross, RHS	1	28.30	4.00	0.05	5.66			
	3rd cross, LHS	1	27.20	4.15	0.05	5.64			
	3rd cross, RHS	1	27.20	4.05	0.05	5.51			
	4th cross, LHS	1	26.00	4.40	0.05	5.72			
	4th cross, RHS	1	34.40	4.25	0.05	7.31			
	5th cross, LHS	1	26.50	4.25	0.05	5.63			
	5th cross, RHS	1	38.30	4.30	0.05	8.23			
	6th cross, LHS	1	30.40	4.30	0.05	6.54			
	Papayya Layout								
	Marutheshwara temple Road	1	78.00	6.10	0.05	23.79			
	8th cross	1	62.00	5.90	0.05	18.29			
	8th cross, Perpendicular Rd	1	67.10	5.20	0.05	17.45			
	6th cross, LHS	1	123.00	4.85	0.05	29.83			
	3rd cross, RHS	1	22.80	4.05	0.05	4.62			
	2nd cross, RHS	1	25.30	4.25	0.05	5.38			
	Papayya mn rd	1	370.00	5.35	0.05	98.98			
	2nd cross - LHS	1	59.30	3.85	0.05	11.42			
	Cross road	1	17.60	4.45	0.05	3.92			
	3rd cross - LHS	1	58.50	4.30	0.05	12.58			
	4th cross - LHS	1	60.00	3.35	0.05	10.05			
	RV Chowltry Road	1	138.60	6.90	0.05	47.82			
	CROSS RD	1	104.70	4.25	0.05	22.25			
	12TH Cross Rd, LHS	1	26.60	3.50	0.05	4.66			
	12TH Cross Rd, RHS	1	28.60	5.40	0.05	7.72			
	12TH CROSS	1	162.30	5.55	0.05	45.04			
	2ND MAIN	1	504.30	6.65	0.05	167.68			
	25TH CROSS	1	291.80	5.75	0.05	83.89			
	28TH Cross	1	185.40	6.53	0.05	60.53			
	29TH A Cross	1	52.00	4.45	0.05	11.57			
	29TH Cross	1	41.00	5.10	0.05	10.46			

Sl No	Description of Items	No	Length	Width	Depth	Quantity	Unit	Rate	Amount
	Dead end store road	1	106.00	5.00	0.05	26.50			
	31st Cross	1	34.80	5.75	0.05	10.01			
	30th Cross	1	40.80	5.30	0.05	10.81			
	1st main dead end	1	130.50	5.20	0.05	33.93			
	15th cross	1	248.30	5.50	0.05	68.28			
	11th cross	1	156.20	4.55	0.05	35.54			
	Shankarappa road	1	199.00	6.65	0.05	66.17			
	Surabi Layout								
	3rd cross	1	343.40	6.25	0.05	107.31			
	cross road	1	106.50	6.10	0.05	32.48			
	Maruti nagara								
	Main road	1	46.00	5.90	0.05	13.57			
	1st A main	1	100.00	3.50	0.05	17.50			
	Kuriappa Layout Mn Rd	1	271.50	5.10	0.05	69.23			
	10th A cross	1	39.00	4.80	0.05	9.36			
	10th B cross	1	30.00	4.50	0.05	6.75			
	9th A cross	1	37.00	4.80	0.05	8.88			
	9th B cross	1	42.80	4.25	0.05	9.10			
	8th A cross	1	81.50	4.65	0.05	18.95			
	8th B cross	1	37.00	4.55	0.05	8.42			
	6th cross, RHS	1	21.00	3.70	0.05	3.89			
	3rd Main	1	502.30	6.75	0.05	169.53			
	4th Main	1	64.70	3.50	0.05	11.32			
	23th cross	1	300.00	5.00	0.05	75.00			
	24th cross	1	326.00	7.05	0.05	114.92			
	Munithimmayya rd	1	232.00	5.33	0.05	61.83			
						3003.26	Cum		
						2317.99		6724.67	15587701.00
	Upto 125%					685.27		6833.97	4683136.15
	Above 125%								
	Basic rate		6071.00						
	6.00% AW		364.26						
	Sub total		6435.00						
	TP, 6.02 % above		398.97						
	Total		6833.97						

KSRRB M500- 19. Providing, laying bituminousConcrete using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II(30mm to 45mm), crushed aggregates of specified grading premixed with 5.4% VG 30 grade bituminous binder and filler , transporting the hot mix to work site , laying to the required grade,level and alignment, rolling with wheeled , vibratory and tandem rollers to achieve the desired compaction as per MORTH Table-500.9 including all leads and lift cost of all materials, labour, HOM of machineries complete as per specifications MORTH Specification No.509 (P.No.165, I.No. 21.22.6)

3rd main						14.50			
12th cross	1	108.60	4.45	0.03		8.13			
11th cross	1	72.30	3.75	0.03		15.54			
10th cross	1	123.30	4.20	0.03		19.13			
9th cross	1	144.90	4.40	0.03		20.42			
8th cross	1	161.30	4.22	0.03		26.88			
7th cross	1	181.00	4.95	0.03		25.33			
6th cross	1	201.00	4.20	0.03					

Sl No	Description of Items	No	Length	Width	Depth	Quantity	Unit	Rate	Amount
	5th cross	1	84.30	4.40	0.03	11.13			
	4th cross	1	62.90	4.25	0.03	8.02			
	3rd cross	1	64.70	3.95	0.03	7.67			
	2nd cross	1	64.80	4.35	0.03	8.46			
	1st cross	1	68.50	4.25	0.03	8.73			
	1st A cross	1	45.50	4.00	0.03	5.46			
	1st B cross	1	54.80	4.00	0.03	6.58			
	1st C cross	1	56.00	4.55	0.03	7.64			
	1st D cross	1	61.20	5.00	0.03	9.18			
	2nd main								
	2nd cross	1	64.50	4.20	0.03	8.13			
	4th cross	1	63.00	4.20	0.03	7.94			
	5th cross	1	62.50	4.35	0.03	8.16			
	6th cross	1	62.60	4.40	0.03	8.26			
	3rd cross	1	64.30	4.60	0.03	8.87			
	6th A cross	1	23.70	4.95	0.03	3.52			
	7th cross	1	64.10	4.15	0.03	7.98			
	8th cross	1	64.50	4.45	0.03	8.61			
	9th cross	1	63.60	4.55	0.03	8.68			
	10th cross	1	82.60	4.15	0.03	10.28			
	11th cross	1	62.80	3.95	0.03	7.44			
	Anjinappa Block	1	69.40	5.70	0.03	11.87			
	12th cross	1	82.00	4.20	0.03	10.33			
	13th cross	1	62.20	4.50	0.03	8.40			
	14th cross	1	62.90	4.15	0.03	7.83			
	15th cross	1	82.70	4.60	0.03	11.41			
	16th cross	1	82.50	4.20	0.03	10.40			
	11th A cross	1	70.70	4.35	0.03	9.23			
	1st main								
	7th cross	1	214.20	4.35	0.03	27.95			
	Cross road	1	45.80	6.70	0.03	9.21			
	8th cross	1	200.90	4.15	0.03	25.01			
	9th cross	1	188.80	4.45	0.03	25.20			
	10th cross	1	173.00	3.90	0.03	20.24			
	13th cross	1	56.40	5.00	0.03	8.46			
	14th cross	1	74.00	6.35	0.03	14.10			
	16th cross	1	64.20	4.05	0.03	7.80			
	17th cross	1	64.00	3.95	0.03	7.58			
	18th cross	1	63.80	4.20	0.03	8.04			
	19th cross	1	63.50	4.40	0.03	8.38			
	20th cross	1	63.90	4.65	0.03	8.91			
	21st cross	1	64.40	3.90	0.03	7.53			
	22nd cross	1	64.00	4.10	0.03	7.87			
	27th cross	1	194.30	6.95	0.03	40.51			
	Maruthinagar Left Side								
	10th A cross	1	48.40	4.45	0.03	6.46			
	4th cross, 1st cross	1	217.60	4.00	0.03	26.11			
	4th cross	1	226.80	4.95	0.03	33.68			
	4th cross, Dead end	1	31.80	4.35	0.03	4.15			
	8th cross	1	101.00	5.05	0.03	15.30			

Sl No	Description of Items	No	Length	Width	Depth	Quantity	Unit	Rate	Amount
	8th A cross	1	32.00	5.65	0.03	5.42			
	4th cross, 1st main	1	115.60	5.80	0.03	20.11			
	7th A cross	1	27.90	6.05	0.03	5.06			
	7th cross	1	46.00	5.65	0.03	7.80			
	6th A cross	1	20.30	5.70	0.03	3.47			
	6th cross	1	72.20	5.90	0.03	12.78			
	6th A & 8th A connecting	1	59.70	4.40	0.03	7.88			
	4th cross, 2nd cross	1	104.90	4.55	0.03	14.32			
	10th A cross	1	23.00	3.90	0.03	2.69			
	10th B cross	1	29.40	4.45	0.03	3.92			
	Kurlappa Layout								
	2nd cross, LHS	1	26.50	4.30	0.03	3.42			
	2nd cross, RHS	1	28.30	4.00	0.03	3.40			
	3rd cross, LHS	1	27.20	4.15	0.03	3.39			
	3rd cross, RHS	1	27.20	4.05	0.03	3.30			
	4th cross, LHS	1	26.00	4.40	0.03	3.43			
	4th cross, RHS	1	34.40	4.25	0.03	4.39			
	5th cross, LHS	1	26.50	4.25	0.03	3.38			
	5th cross, RHS	1	38.30	4.30	0.03	4.94			
	6th cross, LHS	1	30.40	4.30	0.03	3.92			
	Papayya Layout								
	Marutheshwara temple Road	1	78.00	6.10	0.03	14.27			
	8th cross	1	62.00	5.90	0.03	10.97			
	8th cross, Perpendicular Rd	1	67.10	5.20	0.03	10.47			
	6th cross, LHS	1	123.00	4.85	0.03	17.90			
	3rd cross, RHS	1	22.80	4.05	0.03	2.77			
	2nd cross, RHS	1	25.30	4.25	0.03	3.23			
	Papayya mn rd	1	370.00	5.35	0.03	59.39			
	2nd cross - LHS	1	59.30	3.85	0.03	6.85			
	Cross road	1	17.60	4.45	0.03	2.35			
	3rd cross - LHS	1	58.50	4.30	0.03	7.55			
	4th cross - LHS	1	60.00	3.35	0.03	6.03			
	RV Chowltry Road	1	138.60	6.90	0.04	38.25			
	CROSS RD	1	104.70	4.25	0.03	13.35			
	12TH Cross Rd, LHS	1	26.60	3.50	0.03	2.79			
	12TH Cross Rd, RHS	1	28.60	5.40	0.03	4.63			
	12TH CROSS	1	162.30	5.55	0.03	27.02			
	2ND MAIN	1	504.30	6.65	0.04	134.14			
	25TH CROSS	1	291.80	5.75	0.03	50.34			
	28TH Cross	1	185.40	6.53	0.03	36.32			
	29TH A Cross	1	52.00	4.45	0.03	6.94			
	29TH Cross	1	41.00	5.10	0.03	6.27			
	Dead end store road	1	106.00	5.00	0.03	15.90			
	31st Cross	1	34.80	5.75	0.03	6.00			
	30th Cross	1	40.80	5.30	0.03	6.49			
	1st main dead end	1	130.50	5.20	0.03	20.36			
	15th cross	1	248.30	5.50	0.03	40.97			
	11th cross	1	156.20	4.55	0.03	21.32			
	Shankarappa road	1	199.00	6.65	0.03	39.70			
	Surabi Layout								

Sl No	Description of Items	No	Length	Width	Depth	Quantity	Unit	Rate	Amount
	8th A cross	2	32.00	0.10		6.40			
	4th cross, 1st main	2	115.60	0.10		23.12			
	7th A cross	2	27.90	0.10		5.58			
	7th cross	2	46.00	0.10		9.20			
	6th A cross	2	20.30	0.10		4.06			
	6th cross	2	72.20	0.10		14.44			
	6th A & 8th A connecting	2	59.70	0.10		11.94			
	4th cross, 2nd cross	2	104.90	0.10		20.98			
	10th A cross	2	23.00	0.10		4.60			
	10th B cross	2	29.40	0.10		5.88			
	Kurlappa Layout								
	2nd cross, LHS	2	26.50	0.10		5.30			
	2nd cross, RHS	2	28.30	0.10		5.66			
	3rd cross, LHS	2	27.20	0.10		5.44			
	3rd cross, RHS	2	27.20	0.10		5.44			
	4th cross, LHS	2	26.00	0.10		5.20			
	4th cross, RHS	2	34.40	0.10		6.88			
	5th cross, LHS	2	26.50	0.10		5.30			
	5th cross, RHS	2	38.30	0.10		7.66			
	6th cross, LHS	2	30.40	0.10		6.08			
	Papayya Layout								
	Marutheshwara temple Road	2	78.00	0.10		15.60			
	8th cross	2	62.00	0.10		12.40			
	8th cross, Perpendicular Rd	2	67.10	0.10		13.42			
	6th cross, LHS	2	123.00	0.10		24.60			
	3rd cross, RHS	2	22.80	0.10		4.56			
	2nd cross, RHS	2	25.30	0.10		5.06			
	Papayya mn rd	2	370.00	0.10		74.00			
	2nd cross - LHS	2	59.30	0.10		11.86			
	Cross road	2	17.60	0.10		3.52			
	3rd cross - LHS	2	58.50	0.10		11.70			
	4th cross - LHS	2	60.00	0.10		12.00			
	RV Chowltry Road	2	138.60	0.10		27.72			
	CROSS RD	2	104.70	0.10		20.94			
	12TH Cross Rd, LHS	2	26.60	0.10		5.32			
	12TH Cross Rd, RHS	2	28.60	0.10		5.72			
	12TH CROSS	2	162.30	0.10		32.46			
	2ND MAIN	2	504.30	0.10		100.86			
	25TH CROSS	2	291.80	0.10		58.36			
	28TH Cross	2	185.40	0.10		37.08			
	29TH A Cross	2	52.00	0.10		10.40			
	29TH Cross	2	41.00	0.10		8.20			
	Dead end store road	2	106.00	0.10		21.20			
	31st Cross	2	34.80	0.10		6.96			
	30th Cross	2	40.80	0.10		8.16			
	1st main dead end	2	130.50	0.10		26.10			
	15th cross	2	248.30	0.10		49.66			
	Shankarappa road	2	199.00	0.10		39.80			
	Surabi Layout								
	3rd cross	2	343.40	0.10		68.68			

Sl No	Description of Items	No	Length	Width	Depth	Quantity	Unit	Rate	Amount
	cross road	2	106.50	0.10		21.30			
	Maruti nagara								
	Main road	2	46.00	0.10		9.20			
	1st A main	2	100.00	0.10		20.00			
	Kurlappa Layout Mn Rd	2	271.50	0.10		54.30			
	10th A cross	2	39.00	0.10		7.80			
	10th B cross	2	30.00	0.10		6.00			
	9th A cross	2	37.00	0.10		7.40			
	9th B cross	2	42.80	0.10		8.56			
	8th A cross	2	81.50	0.10		16.30			
	8th B cross	2	37.00	0.10		7.40			
	6th cross, RHS	2	21.00	0.10		4.20			
	3rd Main	2	502.30	0.10		100.46			
	4th Main	2	64.70	0.10		12.94			
	23th cross	2	300.00	0.10		60.00			
	24th cross	2	300.00	0.10		60.00			
	Munithimmayya rd	2	232.00	0.10		46.40			
						2311.06	Sqm	580.71	1342055.65
As per Modified Estimate Total Construction Cost									124820620
Misc & Rounding off									1,380.11
Amount As per sanctioned									124822000.00

Certificate

1. The workspot was inspected and works is found to be necessary.
2. The area comes within the Bruhat Bangalore Mahanagara Palike limits.
3. The rates adopted based on the PWD SR, Bangalore circle for year 2016-2017 and Data Rates


Contractor




Assistant Engineer
Ward No-01
BBMP Bangalore


Asst. Executive Engineer,
Yelahanka Sub Division
BBMP Bangalore


Executive Engineer,
Yelahanka Division
BBMP Bangalore

Technical Sanction
Accorded For 1248220619/-
Head of A/C, P3158
CER NO : TS/01/1248 Dt: 28/02/2018


TA (YNK)